

**Statement of Final Completion of State and Locally Funded Projects
for
0018-0204 Allied Health Building Construction**

Name and address of architect/engineer providing the Statement of Final Completion:

Gary Baner, AIA, LEED AP
PSA-Dewberry
401 SW Water Street, Suite 701
Peoria, IL 61602

Final cost and scope of the project:

Approved Budget \$ 1,364,540


Actual Cost \$ 1,403,702

Approved Scope:

Actual Scope:

Classrooms	<u>2,840</u>	2,782
Laboratories	<u>1,695</u>	1,747
Offices	<u>391</u>	462
Study	<u> </u>	
Special Use	<u>518</u>	265
Support	<u>1,988</u>	2,396
Other	<u> </u>	

I have reviewed the originally approved construction program, cost estimate, actual construction work in place, and contractor's pay records, and hereby certify that to the best of my knowledge the project has been constructed within the original or amended budget and has met applicable plans, codes, and specifications.



Architect/Engineer's Signature

Illinois Registration or License Number

001-012085

District Official's Signature

Date

